



2022 AND 2023 Street Improvement Project Updates

2022 STREET IMPROVEMENT UPDATE

- The Utility companies have removed all their power and communication cables from the old power poles to the new ones, the contractor has removed the old power poles, and work on the sidewalk on Brick Street is scheduled to resume this week.
- Paving the final lift will be done soon after the sidewalk is done.

2023 STREET IMPROVEMENT UPDATE

Most of the construction activities are almost done, there are a few items left to be done this year and spring of 2024;

- Finishing all driveway pavements and gravel by 8/15/2023.
- Paving the final lift on the streets north of Churchill by end of September 2023.
- Paving the final lift on Streets south of Churchill and Orleans Streets area will be done in late spring 2024 due to underground utility work.

Due to the change in climate and the rain last week, grass is growing in the Anderson, Abbott, and Orleans areas. **We are changing our previous decision of holding off watering the grass to August 10, and ask that you start watering it on a daily bases because the grass is already growing and with the heat wave coming this week will kill any new grass that is established.**

We appreciate your patience and cooperation throughout the project.

If you have any questions, please contact Reabar Abdullah, Assistant City Engineer
651-430-8834

rabdullah@ci.stillwater.mn.us

CITY OF STILLWATER | 216 4th Street North, Stillwater, MN 55082

[Unsubscribe bwolf@ci.stillwater.mn.us](mailto:bwolf@ci.stillwater.mn.us)

[Update Profile](#) | [Constant Contact Data Notice](#)

Sent by jschmid@stillwatermn.gov powered by



Try email marketing for free today!